

DAI HUNG NAM PROJECT, DAI HUNG FIELD DEVELOPMENT, Block 05-1(a), OFFSHORE VIETNAM
EpCI OVERALL PROJECT SCHEDULE

ACTIVITY ID	ACTIVITY NAME	Original Duration	START	FINISH	2025												2026												2027												2028			
					F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	
DHN WHP-DHN Overal EpCI Project Schedule		562.2	15-Aug-25	13-Oct-27																																								
DHN.0 Project Milestones		562.2	15-Aug-25	13-Oct-27																																								
KM-01	Effective Date	0.0	18-Aug-25*																																									
KM-02	Commence Detailed Engineering	0.0	09-Sep-25																																									
KM-03	Complete Detailed Engineering (AFC)	0.0		17-Apr-26																																								
KM-04	Jacket First Cutting	0.0	03-Oct-25																																									
KM-04A	First Jacket Leg Completion	0.0	31-Dec-25																																									
KM-04B	Rollup and Fixed Row 2 to the position	0.0	20-Mar-26																																									
KM-04C	Rollup and Fixed Row 1 to the position	0.0	03-Apr-26																																									
KM-05	Jacket Completion erection of all rows	0.0	07-Jul-26																																									
KM-06	Jacket Ready for Load-out	0.0		15-Aug-26																																								
KM-07	Jacket Ready for Sail Away	0.0		31-Aug-26																																								
KM-08	Topside First Cutting	0.0	28-Nov-25*																																									
KM-08A	Stack up Sub-Cellar Deck	0.0		30-Jun-26*																																								
KM-09	Stack up Cellar Deck	0.0		15-Aug-26*																																								
KM-10	Stack up Mezzanine Deck	0.0		08-Aug-26*																																								
KM-11	Stack up Main Deck	0.0		25-Oct-26*																																								
KM-12	Topside Ready for Loadout	0.0		10-Mar-27																																								
KM-13	Topsides ready for Sailaway	0.0		15-Apr-27																																								
KM-14	Mechanical Completion, Onshore Pre-commissioning and Commissioning Completion	0.0		10-Mar-27																																								
KM-15	Completion of HLV Mobilization	0.0		02-Sep-26																																								
KM-16	Complete Jacket Installation	0.0		01-Oct-26																																								
KM-17	Complete Pipe Laying	0.0		06-Sep-26																																								
KM-18	Complete Installation of WHP-DHN Topside	0.0		02-May-27																																								
KM-19	Completion of DSV Mobilization	0.0		06-May-27																																								
KM-20	Complete Installation and testing of pipeline and subsea tie-ins and pre-commissioning/commissioning	0.0		02-Jul-27																																								
KM-21	Offshore 1st HUC campaign completion (including subsea tie-in & pre-com)/ Ready for 1st Oil (**)	0.0		08-Jul-27																																								
KM-22	Offshore 2nd HUC campaign completion (completed 3 wells tie-in & commissioning)	0.0		08-Jul-27																																								
KM-23	Existing Facilities Modification Commencement	0.0	12-Sep-26																																									
KM-24	Existing Facilities Modification Completion	0.0		17-Jun-27																																								
KM-25	O&M Procedures Deliverables Completion	0.0		01-Jun-27																																								
KM-26	ProvisionalAcceptance (as evidenced by CLIENT’s signature on the Provisional Acceptance Certificate).	0.0		13-Oct-27																																								
KM-27	Final Documentation Accepted by CLIENT	0.0		06-Oct-27																																								
DHN.0.1 CLIENT'S Furnished Material		310.0	15-Aug-25	26-Oct-26																																								
M1000	E-house	0.0		01-Sep-26*																																								
M1020	Gaslift Compressor	0.0		26-Oct-26*																																								
M1030	Generators (Gas Engine Generator and Standby Diesel Generator – GEG & SDG)	0.0		10-Aug-26*																																								
M1040	Pedestal Crane: PedestalAdaptor	0.0		01-Jun-26*																																								
M1045	Crane	0.0		29-Jun-26*																																								
M1060	Chemical Injection Skid	0.0		25-May-26*																																								
M1110	Wellhead Control Panel	0.0		27-Mar-26*																																								
DHN.0.1.1 Structure Steel for Jacket, Piles and Topside		129.0	15-Aug-25	22-Dec-25																																								
M1275	Structure Steel for Jacket, Piles and Topside - Steel plates - (455pcs/ 1.011.797kg)	0.0		15-Aug-25*																																								
M1280	Structure Steel for Jacket, Piles and Topside - Beam - (412pcs/ 164.526kg)	0.0		19-Aug-25*																																								

DAI HUNG NAM PROJECT, DAI HUNG FIELD DEVELOPMENT, Block 05-1(a), OFFSHORE VIETNAM
EPCI OVERALL PROJECT SCHEDULE

ACTIVITY ID	ACTIVITY NAME	Original Duration	START	FINISH	2025												2026												2027												2028																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
					F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
	M1290	Structure Steel for Jacket, Piles and Topside - Beam - (116pcs/ 176.965kg)	0.0		26-Aug-25*																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						

Page 2 of 6

DAI HUNG NAM PROJECT, DAI HUNG FIELD DEVELOPMENT, Block 05-1(a), OFFSHORE VIETNAM
EPCI OVERALL PROJECT SCHEDULE

ACTIVITY ID	ACTIVITY NAME	Original Duration	START	FINISH	2025												2026												2027												2028							
					F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A					
	DHN.3.2.1 MECHANICAL	260.0	22-Dec-25	19-Dec-26																																												
	DHN.3.2.2 ELECTRICAL	201.0	15-Jan-26	22-Oct-26																																												
	DHN.3.2.3 INSTRUMENT	306.0	02-Dec-25	02-Feb-27																																												
	DHN.3.2.4 PIPING SYSTEM	239.0	07-Jan-26	07-Dec-26																																												
	DHN.3.2.5 SAFETY	232.0	24-Feb-26	13-Jan-27																																												
	DHN.3.2.6 Material for WHP-DH02 MODIFICATION	264.0	19-Dec-25	23-Dec-26																																												
	DHN.3.2.7 Material for FPU MODIFICATION	279.0	19-Dec-25	13-Jan-27																																												
	DHN.3.2.8 Telecommunication	155.0	16-Jan-26	20-Aug-26																																												
	DHN.3.2.9 SERVICES	134.0	31-Mar-26	04-Oct-26																																												
	DHN.4 WHP-DHN Platform		493.2	15-Aug-25	08-Jul-27																																											
	DHN.4.1 WHP-DHN Onshore Fabrication		408.0	15-Aug-25	10-Mar-27																																											
	DHN.4.1.3 WHP-DHN Jacket, Piles, Docking piles		260.0	15-Aug-25	15-Aug-26																																											
	DHN.4.1.3.2 CLIENT'S Furnished Material		294.0	15-Aug-25	05-Jun-26																																											
	DHN.4.1.3.1 Main Milestone for Jacket		287.0	05-Sep-25	15-Aug-26																																											
	JML1060	Jacket fabrication start	0.0	05-Sep-25*																																												
	JML1080	Roll up panel row 2	0.0	16-Mar-26																																												
	JML1090	Roll up panel row 1	0.0	30-Mar-26																																												
	JML1100	Roll up panel row 3	0.0	21-May-26																																												
	JML1110	Roll up panel row 0	0.0	04-Jun-26																																												
	JML1115	Jacket Ready for Load out	0.0		15-Aug-26																																											
	DHN.4.1.3.4 Jacket fabrication		260.0	18-Aug-25	15-Aug-26																																											
	DHN.4.1.3.4.3 Construction Preparation		165.0	18-Aug-25	06-Mar-26																																											
	DHN.4.1.3.4.5 Pre-fabrication		220.0	05-Sep-25	09-Jul-26																																											
	DHN.4.1.3.4.6 Assembly		149.0	02-Dec-25	03-Jun-26																																											
	DHN.4.1.3.4.7 Erection		169.0	11-Dec-25	06-Jul-26																																											

Remaining Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

DAI HUNG NAM PROJECT, DAI HUNG FIELD DEVELOPMENT, Block 05-1(a), OFFSHORE VIETNAM
EPCI OVERALL PROJECT SCHEDULE

ACTIVITY ID	ACTIVITY NAME	Original Duration	START	FINISH	2025												2026												2027												2028																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
					F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
DHN.4.1.2.3 PROCUREMENT (ROS)		411.0	11-Sep-25	18-Jan-27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						

DAI HUNG NAM PROJECT, DAI HUNG FIELD DEVELOPMENT, Block 05-1(a), OFFSHORE VIETNAM
EpCI OVERALL PROJECT SCHEDULE

[illegible]

DAI HUNG NAM PROJECT, DAI HUNG FIELD DEVELOPMENT, Block 05-1(a), OFFSHORE VIETNAM
EpCI OVERALL PROJECT SCHEDULE

ACTIVITY ID		ACTIVITY NAME	Original Duration	START	FINISH	2025												2026												2027												2028																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
						F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
		DHN.5.5.4.1 Mobilization	12.3	24-Apr-27	06-May-27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		</